Pre-Engineered Metal Building Supply

1

Project: Arapahoe Public Schools

Bid Date: April 11, 2017

Notes:

Budget	$552,144
Cost	$545,000
Variance	-$7,144

Subcontractor / Supplier	Hausmann	Nucor	American			
Quote	**$483,000**	**$498,114**	**$528,748**			
Alternate No. 1 Thermal Insulation	62,000	65,621.0	$62,000			
Alternate No. 2 Vapor Retarder	No Bid	No Bid	No Bid			
Alternate No.3 Straight Columns	$9,200	$6,429	$6,825			
UC#1 Wall Panel	2.25/SF	1.57/SF	1.49/SF			
UC#2 Roof Panel	2.60/SF	2.11/SF	1.83/SF			
UC#3 Liner Panel	2.85/SF	1.57/SF	1.34/SF			
Bond Amount	$5,300	N/A	N/A			
Total Bid:	$545,000	$563,735	$590,748			$0

Recommendation of Award: Hausmann Construction (Behlen Building)

Hausmann Construction, Inc. Date

Arapahoe Public Schools Date